

# Hopkinton Main Street Corridor Project



## Project Update

### Main Street Corridor Project Update

November 3, 2023

The project is currently in winter shutdown. The contractor, A.F. Amorello & Sons, is offsite until spring 2024, barring any emergencies or repairs.

#### Project Status

- Winterization of the project is substantially complete.
- MassDOT is pushing for a full replacement of all peeling traffic signal poles; to be done next year.
- Verizon poles have been set.
- Eversource transformers are not available, preventing completion of the undergrounding of utilities which will require a new end date to be set for the project. No final date has yet been confirmed. The goal is to position the project to be ready when transformers are available. Eversource will explore any additional work that can be completed over the winter.
- Weekly Construction Advisories will resume next year.

#### Anticipated Work - Spring 2024

- Completion of undergrounding of utilities when transformers are available.
- Final paving and brick work will occur next year
- Replacement of peeling traffic signal poles.
- Tree plantings will take place next year

- 
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
  - Project contact: [mmurdock@hopkintonma.gov](mailto:mmurdock@hopkintonma.gov) Cell: (339) 223-5377